

[Subscribe](#)[Share ▼](#)[Past Issues](#)[Translate ▼](#)[News on the Germany Beck Project](#)[View this email in your browser](#)

# Germany Beck Project

## Weeks 24 & 25 commencing 21st November

As per the previous newsletter, during the past 2 weeks we have continued to import stone to create the carriageway embankments to the east of Fordlands Road. The wagons bringing the stone to site have then been loaded with the stockpiled sandy material excavated to create the water meadow.

The importing of stone has now come to an end for the moment. You will notice a reduction in wagons coming to and leaving the site.



During the next two weeks we will be working adjacent to the A19; preparing for the piling works that will recommence after Christmas.

We will also be recommencing drainage works to the east of Fordlands Road.

We do not anticipate any disruption to traffic using the A19 or Fordlands Road but please be aware of some deliveries using the site entrances off Fordlands Road.

[Subscribe](#)[Share](#) ▼[Past Issues](#)[Translate](#) ▼

Please be assured that the different areas of works will be securely fenced at all times to ensure the safety of the public.

We will be receiving fewer deliveries to site this week. However, each delivery will be guided into site by one of our employees once traffic and pedestrians are clear from the site entrance. Please be patient if you are held up for a short time whilst these manoeuvres take place.

Pedestrians will be given right of way along the footpaths of Fordlands Road but please be aware of deliveries using the entrances to site off Fordlands Road on occasion.

Previous editions of our newsletters can be accessed on our website [here](#)

*Copyright © 2016 Howard Civil Engineering. All rights reserved.*

Want to change how you receive these emails?  
You can [update your preferences](#) or [unsubscribe from this list](#)

The MailChimp logo is displayed in a white, cursive font within a grey rounded rectangular button.